

**INDIANA HARBOR AND CANAL MAINTENANCE
DREDGING AND DISPOSAL ACTIVITIES – DESIGN
DOCUMENTATION REPORT**

DREDGING AND PLACEMENT PLAN

APPENDIX E

U.S. Army Corps of Engineers, Chicago District
Civil Design Section, Design Branch

January 2000

DREDGING AND PLACEMENT PLAN

APPENDIX E

TABLE OF CONTENTS

PURPOSE AND SCOPE.....	1
GENERAL.....	1
DREDGING OF SEDIMENT.....	2
General.....	2
Description of the Dredging Operation.....	2
Description of the Dredging Quantities	2
Discussion of Mechanical Dredging.....	3
Personal Safety.....	3
REHANDLING AND TRANSPORTATION OF DREDGED SEDIMENT MATERIAL.....	4
General.....	4
Rehandling of Dredged Material.....	4
Structural Features of the Docking Facilities.....	4
General.....	4
Structural Analysis and Design.....	5
Transportation of Dredged Material.....	5
DREDGED MATERIAL PLACEMENT.....	6
General.....	6
Placement.....	6
DREDGED MATERIAL MANAGEMENT.....	7
General.....	7
Dredged Sediment Properties.....	7
Sub-Cell Dike Construction.....	8
Decanting.....	9
Trenching and Underdrainage System.....	10
ATTACHMENT E - 1	12
Structural Analysis Calculations	12
ATTACHMENT E - 2.....	27
Backup for Estimate of the Dredged Sediment Consolidation.....	27
Glossary.....	46
References.....	47

LIST OF TABLES AND PLATES

Table E - 1 Dredging Placement Plan.....	48
Table E - 2 Revised Q-A-4.....	49

Plate E - 1CDF Plan View	
Plate E - 2 Plan View of Rehandling Area	
Plate E - 3 Structural Plates	
Plate E - 4 Structural Plates	

Plate E - 5 Plan View & Cross-section of an Access Ramp
Plate E - 6 Cross-Section through CDF
Plate E - 7 Plan View of Initial Grade
Plate E - 8 Plan View of Spur Dike
Plate E - 9 Sub-Cell Layout
Plate E - 10 Decant Structure and Miscellaneous Details
Plate E - 11 Cross-section of Decant Piping System
Plate E - 12 Trench Layout
Plate E - 13 Hydrographic Survey Plot (1 of 8)
Plate E - 14 Hydrographic Survey Plot (2 of 8)
Plate E - 15 Hydrographic Survey Plot (3 of 8)
Plate E - 16 Hydrographic Survey Plot (4 of 8)
Plate E - 17 Hydrographic Survey Plot (5 of 8)
Plate E - 18 Hydrographic Survey Plot (6 of 8)
Plate E - 19 Hydrographic Survey Plot (7 of 8)
Plate E - 20 Hydrographic Survey Plot (8 of 8)

PURPOSE AND SCOPE

1. The purpose of this appendix is to present the design criteria, engineering methods and procedures that were used to provide the framework for the sediment dredging, transportation, and placement in the CDF, and subsequent material management of that dredged material. These four operations will be described in the following sections. – Dredging of Sediment, Rehandling and Transportation of Dredged Sediment Material, Dredged Material Placement and Dredged Material Management. There is also a glossary of terms at the end of the appendix. While this appendix provides an overview of the dredging and placement plan, a detailed dredging and placement plan will be covered during the development of plans and specifications for the dredging contract.

GENERAL

2. The bottom sediment of the Indiana Harbor and Canal project are contaminated and are not suitable for open water disposal. A confined disposal facility (CDF) is needed for containment.

3. The CDF is divided into three cells – southwest, southeast and north. Plate E-1 shows a plan view of the overall designed project site. The construction of the CDF will be phased in over a period of two years. During the first year of the CDF construction, the southwest cell dikes will be completed. A liner shall be installed on the interior sides of all the southwest cell dikes to provide containment during the initial placement period. In the second year, dredged material will be placed in the southwest cell while the dikes are being constructed for the southeast and north cells. Dredged material will be placed in the southeast and north cells during the third year, while the existing dredged material in the southwest cell is managed to promote drying and consolidation. Placement of the dredged material shall then alternate between the southwest cell one-year and the southeast and north cells the following year over the next 8 years. No dredging will be undertaken in the following or 12th year. Dredging and disposal shall subsequently be completed on a 4-year cycle. This cycle will consist of rotating the disposal on an annual basis between the three cells over 3 years followed by 1 year of no dredging in the fourth year (see Table E-1). TSCA material, PCB dredged materials from Reaches 6 and 13 will be placed in the southwest cell beginning in the 8th year and encapsulated with additional non-TSCA dredged material in the 10th year. When the three cells are filled to capacity, which would occur about the year 2033, the CDF will be capped with clay. For further information regarding the “Dikes, Cap and CDF Layout”, see Appendix A.

DREDGING OF SEDIMENT

General

4. Dredging at Indiana Harbor and Canal (IHC) will be performed using a closed-bucket mechanical dredge. The dredged material is to be loaded onto barges or scows and then moved to the CDF rehandling area.

Description of the Dredging Operation

5. Available dredging technologies were examined and their feasibility for the Indiana Harbor project was discussed in Appendix H (Dredging Technologies and Impacts) of the Comprehensive Management Plan (CMP). Based on this analysis, it was determined to use a mechanical dredge, specifically a closed-bucket clamshell dredge.

6. Sediments excavated with a mechanical dredge are placed into a barge or scow. The loaded barge or scow is transported to the CDF and is docked by the rehandling area. Prior to transferring the dredged material from the barge or scow, excess water will be decanted from the barge or scow and pumped or transported to the effluent treatment facility.

7. Because of its location, at times there is a necessity to pass under the Indianapolis Boulevard Bridge. There is no approved special regulation for the bridge therefore it is to be manned at all times to provide for navigation. The bridge has a vertical clearance in the closed position of 12' above low water datum at the center of a 64' wide span.

Description of the Dredging Quantities

8. Annual dredging quantities were developed with the aid of a computer model. The model takes into account the sedimentation rates, bank sloughing and the dredging volumes. In general, the model inputs a "Control" file, a file containing the geometry and sedimentation rate of the reaches and the dredging plan file. The model then goes through a series of accounting schemes to compute the changes in the elevation in each reach for each year. Finally, the model outputs detailed yearly values into an output file (Table E-2). Table E-2 shows the estimated dredge material quantities based on dredging the entire federal navigation project to authorized depth and dredging the listed berthing areas to depths ranging from -22 feet LWD to -28 feet LWD. All depths would also include an average of one-half foot overdepth. By the end of 2013, all of the navigation and heavily polluted areas are dredged to project depth at least once. After that, dredging is continued until the CDF is filled. For a complete discussion of dredge material quantities and associated assumptions, see Appendix Q of the CMP.

Discussion of Mechanical Dredging

9. Mechanical dredging is especially suited to CDF disposal because it minimizes the amount of water disposed. The less water associated with the sediments, the less water has to be collected and treated at the effluent treatment system near the disposal site.

10. This dredging method can work at high production rates, removes both fine-grained sediment and debris, is able to work in close quarters and around bridges, and requires equipment readily available on the Great Lakes. The clamshell dredge is used to excavate soft or cohesive sediments and is especially useful for deep digging and dredging in close quarters (USACE, 1969). Historically, it is the only dredging method used at IHC according to available records.

11. Mechanical dredges will cause sediment resuspension. The physical force of the bucket impacting the bottom and the loss of sediments as the bucket is raised through the water column and emptied into a scow will cause sediment resuspension. The standard clamshell was modified by the Japanese to reduce sediment resuspension. The modified bucket, referred to as a closed-bucket, has been demonstrated to reduce sediment resuspension by 30 to 70 percent (Barnard, 1978). This inexpensive modification involves the welding of plates on the top of the bucket and gaskets or seals on the sides to reduce the loss of sediments as the bucket is raised and moved over the scow. When used by an experienced operator, the amount of sediments resuspended by a closed-bucket clamshell can be reduced to levels similar to those obtained by a hydraulic dredge.

12. Based on the discussion in Appendix H of the CMP, several environmental controls are recommended for the IHC dredging. These controls include the use of closed-bucket clamshells to reduce the resuspension of sediments, as previously discussed; deployment of oil booms when oil slicks are produced by the dredging; and use of adsorbents to remove oil and grease contained by the oil booms. The sorbent materials will be disposed with the dredged materials as appropriate.

13. Other dredging methods are not excluded from later consideration and use at IHC, if these methods can be made to transport sediments at near in-situ water contents, as is the case for mechanical dredging. The Corps will continue to research innovative dredging equipment, and demonstrations of such equipment by the Corps may also be possible. When comparing the cost of mechanical dredging to other methods, the effluent treatment cost needs to be included with the dredging cost for overall analysis. Even though another dredging method may be less expensive, the combined dredging and treatment costs could be greater due to the additional water generated during the dredging process.

Personal Safety

14. A safety issue that has been considered in this project is the level of Personal Protective Equipment (PPE) necessary for the workers. As discussed in the CMP, it is considered that Level C will be required during the initial stages of the project for all workers involved in sediment dredging, hauling, truck unloading, and sediment handling operations. Acceptable air monitoring results may lead to the relaxation of the PPE requirements for all except those who are subject to potential skin contact with the sediment and are required to wear chemical resistant suits. A very limited probability exists that Level B PPE may be required at some time during the project. Refer to Appendix S (Safety and Health Considerations) of the CMP for a description of the PPE levels and requirements.

REHANDLING AND TRANSPORTATION OF DREDGED SEDIMENT MATERIAL

General

15. The dredged sediment material needs to be transferred from the barges/scows for transportation overland to the CDF. The transfer from the barges/scows to trucks occurs in the rehandling area and transport by the trucks to the unloading sites within the CDF is via the haul roads constructed on top of the dikes.

Rehandling of Dredged Material

16. At the CDF rehandling area, the dredged material will be loaded into trucks from the barges/scows (Plate E-2). A crane or a clamshell can be used for the loading procedure but provisions must be made to contain and control any spills. The specific transfer system and the associated docking facilities will be proposed by the contractor and is subject to approval by the contracting officer.

Structural Features of the Docking Facilities

General

17. The project structural feature consists of the slab design that will support the operation of a crane, clamshell or other material handling equipment such as a hopper. Any spilled contaminant will be contained within the slab by a curb along its perimeter and drained into a sump. The contaminant will be treated at the adjacent facility before release back to the canal. For details see plates E-3 and E-4. The specific transfer system and location of the crane operation shown may be revised during design of plans and specifications to optimize crane operation and to reduce the possibility of spillage outside

the rehandling area. For calculations, see Attachment E-1.

Structural Analysis and Design

18. The slab was designed using current Corps of Engineers and Industry standards. To avoid loading the existing steel sheet pile wall, the 1-1/2 foot thick slab, 50' x 180' with 3'-1" deep grade beams, will be founded on vertical H-piles. The slab is placed central relative to the CDF and is located near the bank for loading access. The slab will support its own weight plus the hopper weight as dead load. In addition the live load will be the lifted load plus the crane weight of 198 kips. Soil profile expected will consist of silty sand, silty clay and sand as shown in Appendix C. The parameters of this soil were developed by the Geotechnical Branch of the Chicago District. The slab will be designed with grade beams following the requirements of the ACI code during preparation of plans and specifications. The H-piles will be designed following the guidance of EM1110-2-2906, Structural Design of Pile Foundation by the Corps of Engineers.

19. Docking Facility: The existing steel sheet pile wall appears to be cantilevered PZ35's with no evidence of tiebacks and is assumed to be in good condition. Timber fenders, three rows of 12" x 12" x 200'-0", will be installed along the existing steel sheet pile channel wall to provide bumpers for the barge during berthing.

Transportation of Dredged Material

20. Trucks will transport the dredged material to the CDF by use of haul roads placed on the perimeter dikes of the CDF as well as haul roads on top of the interior and sub-cell dikes. Alternate methods of transport, such as use of a conveyor system or pumping through pipes, may be considered during the detailed design phase. Once placed in the CDF, the dredged sediment material will be managed to promote drying and consolidation.

21. Access ramps constructed at a 10% grade will provide vehicle access to the haul roads on top of the dikes. The ramps will be constructed along the side of the southwest cell perimeter dike wall. Each access ramps will handle 1-way traffic. One ramp will be designated for traffic onto the top of the dike walls and one ramp will be for traffic off the top of the dike walls. A crossing over the storm-water ditch will connect the access ramp to the haul road in the southern portion of the site (Plate E-5).

22. The dike top width will be 25 feet, sufficiently wide enough for one-way haul traffic. Compaction of the haul roads shall be accomplished by utilizing the trafficking of the haul and dredged sediment handling equipment. Subgrade material consisting of gravel or some similar material shall be placed on the surface for stability.

23. To prevent dusting and wind erosion of the haul roads, a water truck or something similar can periodically water the surface of the dry material. This should limit the amount of blowing material. If needed, similar controls can be used on the dikes. The watering process should be sufficient to prevent dusting but not excessive as to cause additional ponding.

DREDGED MATERIAL PLACEMENT

General

24. Placement of the dredged material is designed to facilitate the decanting of the water so that maximum storage benefits can be derived from the CDF. This includes increased capacity and supplying dry material to use for sub-cell dike wall construction.

Placement

25. Dredged material will be placed in the CDF in lifts of approximately 3 feet (Plate E-6). Such limited lifts will promote greater efficiency of the natural drainage/drying processes and greatly enhance potential gains in CDF capacity through consolidation. To allow for natural drying/drainage, not more than one 3-foot lift will be placed in a cell during any placement period. This placement period will be that portion of the cycle designated for dredged sediment material placement in a particular cell. During non-dredging periods, this 3-foot limit will allow sufficient time for that placed lift to dry. Lifts will continue to be placed until 3 to 4 feet of freeboard remained, at which time the perimeter/containment dikes will be raised. An estimate of anticipated annual dredging requirements for the period of analysis is given in Table E-2).

26. During operation and placement of material in the CDF, the freeboard above the elevation of material in the CDF must be kept at an elevation to contain a 100-year 24-hour storm event. The rainfall for a 100-year 24-hour event is 7.12 inches taken from Illinois State Water Survey Bulletin 71. The rainfall will require 75 acre-feet of storage in the CDF to contain the water without overtopping. 75 acre-feet correlates to approximately 1.0 foot of freeboard. The most critical periods for storage will be when the CDF is almost full with storage at a minimum. This occurs at two periods during the operation and maintenance. The first occurs at the end of filling the stage I dikes and before the stage II dikes are constructed. At the end of stage I, the whole CDF must have a minimum uniform freeboard of 1.0 feet. The freeboard is in addition to the height of the dredged material (both sediment and water). The second critical period occurs at the end of filling the CDF and prior to capping. Again, the CDF must have a minimum uniform freeboard of 1.0 feet. Storage capacity/freeboard will have to be maintained during the final filling stage, during the capping stage, and while the surface drainage system is being constructed. During the initial phase of the project, while the CDF is being

constructed, the site will drain as it has historically. After the CDF is constructed and prior to the placement of any dredged material, if necessary, pumps will be utilized to remove excess water. Drainage within the CDF will not require treatment until after dredged material is placed. Drainage that occurs outside of the CDF does not require treatment and will be discharged directly to the canal through the perimeter ditch. Final construction shall be sequenced so that storage capacity can be decreased as the 3-foot clay cover is installed and run-off is directed into the drainage system. Sequencing shall continue until coverage is complete.

27. The first placement of dredged material shall be placed on the bottom of the CDF. Subsequent lifts from future cycles will either be placed on the bottom if possible or dumped from the edge and mechanically distributed if necessary. Each cell shall be graded towards a decant structure to aid in dewatering the dredged material (Plate E-7). Further placement will begin at the high end of each cell and if possible continue towards the decant structure. It is recommended that the underdrainage system should be constructed prior to or at the same time as the initial placement. See the Dredged Material Management section for further details. To aid in the placement of material and to prevent degradation of haul road edges, short spur dikes (approximately 20' long) shall be constructed as needed off of the haul road (Plate E-8).

DREDGED MATERIAL MANAGEMENT

General

28. The management techniques include dividing the three main cells into sub-cells, decanting of the water off of the dredged sediment material, trenching, and an underdrainage system. These are described in the following sections. Decanting the water promotes consolidation of the material therefore increasing the CDF storage capacity. Decanting the water and managing the dredged material also produces dry material that is available to construct new dikes (sub-cell) and maintain and raise existing ones (interior and sub-cell).

Dredged Sediment Properties

29. There are two WES reports which characterize the dredged sediments from Indiana Harbor. These are:

1. WES, Aug. 1997, "Disposal Alternatives for PCV-Contaminated Sediments from Indiana Harbor, Indiana" Vol. I and Vol. II, Misc. Paper EL-87-9, Vicksburg, Miss.
2. WES, Oct 1997, "Transmittal of Results of Soil Tests, Indiana Harbor, ECI site " Letter Report, Vicksburg Miss. (see appendix C for this reference)

30. Reference 1 characterizes the sediment as a silty clay (CH). A previous laboratory report is referenced which is reported to have given a similar classification. Reference 2 characterizes the material as a sandy silt (MH). The sediments at the Indiana Harbor CDF site are fine grained, i.e. silt and clay.

31. The only strength parameters can be found in reference 2. The strength tests conducted were consolidated, undrained tests. It was determined that strength testing was not possible for densities less than 80 percent of the standard proctor densities. Two conditions were looked at; 80% and 100% relative density. The strength obtained were as follows:

@80 percent relative density –		
$\gamma = 106$ pcf	$\phi = 15^\circ$	$c = 0.27$ TSF
$\gamma = 106$ pcf	$\phi' = 35^\circ$	$c' = 0.1$ TSF
@100 percent relative density -		
$\gamma = 113$ pcf	$\phi = 13.4^\circ$	$c = 0.63$ TSF
$\gamma = 113$ pcf	$\phi' = 40^\circ$	$c' = 0$ TSF

32. If good CDF management practices for the CDF dredge sediments are assumed then most of the primary settlement in the CDF will be complete and the 80 percent relative density should be achievable. With additional work 100 percent standard proctor density can be achieved. This material can then be harvested and placed in lifts to construct the interior dykes. These dykes will be raised as required as the subcells are filled

33. The amount of consolidation in the CDF due to the weight of the dredged sediments was computed, and the calculations are attached (E – 2). The analysis was performed for 35 foot and 28 foot thick deposits. No crown on the CDF was assumed since the cap configuration detail had not been finalized at the time the analysis was completed. Settlement was estimated at 7.4 feet (21%) and 5.4 feet (19%) respectively. These calculations should be conservative values on which to determine site life. No additional testing of the dredged material is anticipated at this time.

Sub-Cell Dike Construction

34. Each of the three main cells is sub-divided into sub-cells. Each sub-cell is graded towards a decant structure located along a perimeter wall.

35. Each main cell is divided into sub-cells by constructing sub-cell dike walls connecting to the three main cell's (the north cell, southwest cell and the southeast cell) perimeter dike walls. The sub-cell dikes are constructed using dried dredged sediment material.

36. Sub-cell dike construction shall commence in the period prior to the next cycle of material placement. Dry dredged material will be used to construct the sub-cell interior dikes. Initial sequencing shall follow that given for the perimeter dikes. While the existing dredged material in the southwest cell is managed to promote drying and consolidation in year 7 (Table E-1), sub-cell dikes shall be constructed in the southeast and north cells. Construction of the sub-cell dikes will then alternate between the southwest cell one-year and the southeast and north cells the following year over the next 4 years. No dredging will be undertaken in the following or 12th year. Interior sub-cell dike construction will subsequently be completed on a 4-year cycle until the three cells were filled to capacity, which will occur about the year 2033, then capped with clay. During the inactive periods (non-dredging years and drying periods) in each cell, existing dikes will also be maintained and upgraded with dried dredged material taken from areas adjacent to the dike alignment. One option for the sub-cell layout is shown in Plate E-9).

37. Seeding of exposed slopes should be done as needed to also help reduce the effects of wind erosion and dusting. Any growth, which might cause interruptions to flow, shall be removed prior to the next disposal operation cycle.

Decanting

38. Once the dredging operation period is completed and in conjunction with the trenching described below, ponding water must be removed to promote drying and consolidation of dredged material during the drying period of the cycle. The stop logs in the decant structure shall be removed one row at a time to slowly decant the ponded water (Plate E-10). A row of stop logs shall not be removed until the water level is drawn down close to the structure's crest and outflow is low. This process will be continued during the drying period until the decanting is completed. It is desirable to eventually remove the stop logs below the dredged material surface so that rainwater can drain from the area. These stop logs shall be removed only after the material has consolidated sufficiently so that it will not flow from the cell. If it does, the logs shall be replaced. In the final stages of decanting the ponded water, notched stop logs may be placed in the decant structure, allowing low flow for slow removal of surface water. Prior to the placement of the next level of dredged material, stop logs shall be replaced to the appropriate height.

39. Liquid collected at a decant structure will drain by gravity through pipes to a central sump. From the central sump, the liquid will be pumped to the equalization basin and then to the treatment facility prior to discharge to the canal. A 2' riser pipe is to be used for inclined installation of a submersible motor pump. The pump is located at the bottom of the riser pipe shaft and because of its weight requires no additional anchoring. Connected to the pump is a flexible hose. The decanted water is then pumped through the hose, from the bottom of the decant structure, and out of the riser. The hose can then be either connected to a portable tank on top of the perimeter dike wall or fed over the perimeter dike wall and into a coupling on the dewatering well piping system near the

exterior toe of the dike. Plate E-11 shows a cross-section of the piping system. For further details of the treatment system see appendix D.

Trenching and Underdrainage System

40. A combination of perimeter trenches, parallel interior trenches and a gravity-assisted underdrainage system will assist the dewatering process. All piping and trenches will direct the water to and tie into the decant structure located in each sub-cell.

41. The equipment used can be amphibious vehicle(s), dragline(s) or pontooned backhoe(s). In areas on soft to very soft ground, low ground pressure versions of construction equipment should be used. The manner described in the next few paragraphs can be adapted for any of the above vehicles since no specific guidance regarding the selection of equipment is available. The exact method for performing the work will be proposed by the contractor and is subject to approval by the contracting officer.

42. The underdrainage system will be installed on the base of the cell. The system shall consist of perforated drainage pipe surrounded by a suitable filter. The piping system should bisect the sub-cell starting from the decant structure to the high side of the sub-cell (see Plate E-12 for layout within the trench system and Plate E-10 for pipe cross-section). As considered necessary, piping may be incorporated into the dredge material as the elevation of the cell is raised to expedite drainage.

43. Immediately upon completion of placement of that cycle's 3-foot lift within a cell, a wide and shallow perimeter trench shall be dug. The trench shall be lower than the surrounding dredged material. The appropriate depth will depend on the dredge sediment material properties. Initial dredged sediment material should be placed on the dikes to dry. The trenches will allow the dredged material near the trench edge to dry slightly faster than material located farther out in the cell and a crust will form. As the crust thickness grows, the ditches shall be dug to deeper depths. Drying times will vary and depend on the weather conditions and the dredged material properties. The second phase of the trenching shall be to a greater depth than the first. Again, the appropriate depth will depend on the weather conditions and the dredged material properties. Subsequent phases shall be continued as needed. This repeated trenching will cause progressively more crust development from the perimeter dikes towards the cell interior. After an appropriate minimal crust thickness has formed because of the perimeter trenching, trenches shall be constructed towards the interior using the same shallow trench technique. The trenches shall be placed parallel to each other and constructed so that runoff is directed to the perimeter trenches. Trenches shall be spaced so that the maximum effect of the rapid precipitation runoff and increased rate of evaporation can be taken advantage of. Trenching shall be constructed so that the water is directed into the decant sump. One option for the perimeter and interior trenching scheme is shown in Plate E-12. Perimeter trenches would be constructed parallel to the dikes leading to the decant structures.

Interior trenches would then be placed in a V-shaped pattern to take advantage of the slopes created by the grading.

ATTACHMENT E - 1

Structural Analysis Calculations



US Army Corps
of Engineers
Chicago District

PROJECT TITLE: INDIANA HARBOR

COMPUTED BY: *SL*

DATE: 8/5/47

SHEET: 1

STRUCTURE TITLE: BEAM-SLAB
FOUNDATION

CHECKED BY: *EGS*

DATE: 8/24/47

CONTRACT NO:

Dead load -

$$\text{Beam } b = 1.25 \\ t = 1.50$$

$$w = 1.25 \times 1.50 \times 0.15 = 0.28 \text{ klf}$$

Liveload - 23.2^k crane capacity

Clamshell 3900 V CON

Track length = 20'-4"

Track width = 4'-0"

Crane wt. = 98.8^k

$$6 \text{ cu yd. (bucket)} = \frac{2,400 \#}{10,800}$$

$$\text{Capacity} = \frac{23,200 \#}{10,800}$$


Common span length, $L = 15$

$$\text{Impact} = \frac{50}{L+125} = \frac{50}{15+125} = 0.36 \text{ } 0.3 \text{ max}$$

$$\text{mpact load} = 0.36 \times 23.2 = 8.35^k$$

$$L+I = (198.8 + 23.2)(15) = 290.0^k$$

Distributed load, w



$$\frac{1}{2} \times w \times 20.33 = 290.0^k$$

$$w = \frac{2 \times 290.0}{20.33} = 28.5 \text{ klf}$$



US Army Corps
of Engineers
Chicago District

PROJECT TITLE: INDIANA HARBOR

COMPUTED BY: EGS

DATE: 9/20/00


SHEET: 2

STRUCTURE TITLE: BEAM-SLAB
FOUNDATION

CHECKED BY: EGS

DATE: 9/20/00

CONTRACT NO



Relative stiffness k --

$$I = \frac{1}{12} \times 145 \times 1.50^3 = 0.55 \text{ ft}^4$$

$$k_{A1} = \frac{0.025}{5} = 0.005, \quad k_{B1} = \frac{0.023}{15} = 0.0015 = k_{C1} = \frac{0.022}{11} = 0.002$$

$$k_{D1} = \frac{0.020}{4} = 0.005$$

Distribution Factors

BA = 10

$$f_{B1} = \frac{0.0015}{0.0015 + 0.002} = 0.43$$

$$f_{C1} = \frac{0.0015}{0.0015 + 0.002} = 0.43$$

$$f_{D1} = \frac{0.005}{0.005 + 0.002} = 0.69$$



US Army Corps of Engineers
Chicago District

PROJECT TITLE: <u>2nd FLOOR</u>	COMPUTED BY: <u>SIL</u>	DATE: <u>8/6/99</u>	SHEET: <u>4</u>
STRUCTURE TITLE: <u>BEAM-SLAB FOUNDATION</u>	CHECKED BY: <u>ESJ</u>	DATE: <u>8/22/99</u>	CONTRACT NO:

Fixed End Moment

Span BC - $K_L = 5.33'$, $L = 15.0'$

$K = \frac{5.33}{15.0} = 0.355$

$M_{BC} = \frac{7.47 \times 5.33^2 \times 0.355 (5 - (3 \times 0.355))}{60} = 4.9 \text{ K-ft}$

$M_{CB} = \frac{7.47 \times 5.33^2 (10 - 10 \times 0.355 + 3 \times 0.355^2)}{60} = 21.5 \text{ K-ft}$

	A	B	C (SLL ON BC) & D		D	E	F
	1.0	0	0.50	0.50	0.42	0.58	0 1.0
		4.9	-21.5	21.5	-37.7		
D	-4.9		-138.3	-138.3	158.3	218.7	
C		-69.2		79.2	-69.1		109.4
D	69.2		-39.6	-39.6	29.0	40.1	-109.4
C		-19.8		14.5	-19.8		20.1
D	19.8		-7.25	-7.25	8.3	11.5	-20.1
FM	84.1	-84.1	-206.65	206.65	-270.3	270.3	129.5 -129.5
SDL	-5.3	5.3	-5.5	5.5	-4.4	4.4	-2.8 2.8
FSM	78.8	-78.8	-212.15	212.15	-274.7	274.7	126.7 -126.7

SAFETY

Factored Load: $U = 1.4D + 1.7LL$

	A	B	C (SLL ON BC) & D		D	E	F
	-7.4	7.4	-35.1	35.1	-62.6	62.6	-59.3 59.3
1.7L	143.0	-143.0	-351.3	351.3	-459.3	459.3	220.2 -220.2
T.M	135.6	-135.6	-386.4	386.4	-465.7	465.7	224.1 -224.1



US Army Corps
of Engineers
Chicago District

PROJECT TITLE: INDIAN LAKE BRIDGE

COMPUTED BY: SIL DATE: 8/10/20

SHEET: 5

STRUCTURE TITLE: BEAM-SLAB
FOUNDATION


CHECKED BY: SIL DATE: 8/10/20

CONTRACT NO:

Factored load - $U = 1.4D + 1.7LL$

$$DL = 1.4 \times 0.28 = 0.39 \text{ \#/ft} \text{ or } 0.4 \text{ k/ft}$$


$$LL = 1.7 \times 28.5 = 48.5 \text{ k/ft}$$



Member BC

At right end of span $\frac{wL}{2} = \frac{1.25 \times 15.0}{2} = 9.375$

Member BC



$$V_{B1} = \frac{1}{2} \times 0.4 \times 15.0 + 12.7 \times 5.35 + \frac{25.7 - 135.6}{15.0} \times 4.01 + 14.89$$

$$V_{B1} = 21.00$$

$$V_{B2} = 3.0 + \frac{12.7 \times 5.35}{2} + 9.375 + 14.89 - 3.0 + 2.98 - 14.89$$

$$V_{B2} = 17.95$$



US Army Corps
of Engineers
Chicago District

PROJECT TITLE: CONCRETE BEAM	COMPUTED BY: EGG	DATE: 7/24/59	SHEET: 6
STRUCTURE TITLE: BEAM-SLAB FOUNDATION	CHECKED BY: EGG	DATE: 7/24/59	CONTRACT NO.:


at face of support

Member BC


$$M_{BC}^F = 359.0 + \frac{1}{2}(11.21 + 0.4) \times 0.625^2$$

$$+ \frac{1}{3} \times 1.49 \times 0.625^2 - (17.95 \times 0.625)$$

$$= 359.0 + 2.3 + 0.2 - 11.2 = 350.3 \text{ k-ft}$$



Member CD




$$V_{CD} = \frac{1}{2} \times (0.4 + 12.7) \times 15.0 + \frac{1}{6} (35.8 \times 15.0 - \frac{359.0 - 465.7}{15})$$

$$V_{CD} = 98.25 + 89.5 - 7.11 = 180.64 \text{ k}$$

$$V_{DC} = 98.25 + \frac{1}{2} \times 35.8 \times 15.0 + 7.11 = 98.25 + 179.0 + 7.11$$

$$= 284.36 \text{ k}$$



$$M_{CD}^F = 359.0 + \frac{1}{2}(12.7 + 0.4) \times 0.625^2 + \frac{1}{6}(1.49 \times 0.625^2) - 180.64 \times 0.625$$

$$= 359.0 + 2.6 + 0.6 - 12.9 = 349.3 \text{ k-ft}$$



US Army Corps
of Engineers
Chicago District

PROJECT TITLE: INDIANA I-290

COMPUTED BY: SJC
DATE: 2/1/99

SHEET: 7


STRUCTURE TITLE: BEAM-SLAB
FOUNDATION

CHECKED BY: EJS
DATE: 2/24/00


CONTRACT NO:

M_u @ face of support
Member CD

$$M_{DC}^F = 465.7 + \frac{1}{2}(3.1 + 34.31)0.625^2 + \frac{1}{3}(1.49 \times 0.625^2) - 28436 \times 0.625 = 465.7 + 9.3 + 0.2 - 178.0 = 297.2 \text{ k-ft}$$



+ M_u where $V=0$:
Let x be the distance from C where $V=0$



$$180.64 - 13.1x - \frac{1}{30}x^3 - 35.8x^2 = 0$$

$$35.8x^2 + 393.0x - 3419.2 = 0$$

$$35.8x^2 + 393.0x - 3419.2 = 0$$

$$x = \frac{-393.0 \pm \sqrt{393.0^2 + 4(35.8 \times 3419.2)}}{2 \times 35.8}$$

$$x = \frac{-393.0 + 964.613}{2 \times 35.8} = 7.98'$$

$$+M_u = (180.64 \times 7.98) - \frac{1}{2}(13.1 \times 7.98^2) - \frac{35.8 \times 7.98^3}{30 \times 3} - 359.0$$

$$+M_u = 1441.5 - 417.1 - 202.1 - 359.0 = 463.3 \text{ k-ft}$$



US Army Corps
of Engineers
Chicago District

PROJECT TITLE: INDIA - WAREHOUSE

COMPUTED BY: SL

DATE: 8/11/99

SHEET: 8

STRUCTURE TITLE: BEAM-SLAB FOUNDATION

CHECKED BY: EOK

DATE: 9/29/99

CONTRACT NO:

Effective depth $b = 5''$

$f_y = 60 \text{ ksi}$ $f_c' = 4 \text{ ksi}$

by COE for Hydraul c structures,

$$+M_u = 463.3 \text{ k-ft}$$

$$M_n = \frac{463.3}{0.9} = 514.8 \text{ k-ft}$$

$$\rho_{max} = 0.25 \rho_{bal.} \quad K_d = 0.125765$$

$$d_d = \sqrt{\frac{2.4956 \times 514.8 \times 12}{15}} = 32.06'' \quad t = 32.06 + (4 + \frac{1}{2} + \frac{1}{2}) = 37.06'' \text{ say } 37''$$

by ACI code not a Hydraul c structure

$$\rho_{max} = 0.75 \rho_{bal.} = 0.75 \times 0.0285 = 0.0214$$

$$R_n = \frac{0.0214 \times 60,000 (1 - 0.0214 \times 60,000)}{0.85 \times 4,000} = 1,042 \text{ psi}$$

$$b \cdot d_{req'd}^2 = \frac{514.8 \times 12}{1.042} = 5,929 \text{ in}^3$$

$$d = \sqrt{\frac{5,929}{15}} = 19.88''$$



US Army Corps
of Engineers
Chicago District

PROJECT TITLE: INDIANAPOLIS BRIDGE

COMPUTED BY: SLL

DATE: 8/10/99

SHEET: 9

STRUCTURE TITLE: BEAM-SLAB
FOUNDATION

CHECKED BY: FEGS

DATE: 9/24/00

CONTRACT NO:

$$\text{revised } d = 37 - 5 = 32''$$

$$M_n = 514.8 \text{ k-ft}$$

$$k_u = 1 - \sqrt{1 - \frac{514.8 \times 12}{0.425 \times 4 \times 15 \times 32^2}} = 0.12626$$

$$A_s = \frac{0.85 \times 4 \times 0.12626 \times 15 \times 32}{60} = 3.43 \text{ in}^2 \text{ 5 \# 8} = (A_s = 3.95 \text{ in}^2)$$


$$n = \frac{3.43}{0.79} = 4.34 \text{ say 5 \# 8}$$

$$\text{stirrups} - V = 204.53 \text{ k}$$

$$b = 15''$$

$$d = 27'' = 2.25'$$

V At 'd' distance from face of support



$$V_{17.04} = 17.04 \times \frac{35.8}{20.33} = 30.0 \text{ k}$$

$$V_{ud} = 284.36 - \frac{1}{2} (30.0 + 0.4 + 35.8 + 0.4) \times 3.29$$


$$V_{ud} = 284.36 - 109.56 = 174.8 \text{ k}$$

$$\phi V_c = \frac{0.85 \times 2 \times \sqrt{4000} \times 15 \times 32}{1000} = 51.61 \text{ k} < 174.8 \text{ k}$$

$$V_{ud} - \phi V_c = 174.8 - 51.61 = 123.19 \text{ k} = \phi V_s$$

$$\text{Try \# 5 stirrups, } A_s = 0.31 \text{ in}^2$$

$$S = \frac{(2 \times 0.31) \times 60 \times 32 \times 0.85}{123.19} = 8.21' \text{ say } 8'$$





US Army Corps
of Engineers
Chicago District

PROJECT TITLE: 10.2112 - 10.9.30E

COMPUTED BY: ESS DATE: 8/5/99

SHEET: 0

STRUCTURE TITLE: BEAM-SLAB
FOUNDATION

CHECKED BY: ESS DATE: 8/24/99

CONTRACT NO:

$E/sb = 11$

$DL = 1.4 \times 115 \times 0.15 = 0.5 \text{ ksf}$

$LL = \frac{4 \times 50.75}{4 \times 0.35} = 5.09 \text{ ksf}$

$U = 1.7 \times 5.09 = 8.65 \text{ ksf}$




Fig. 34 & 35 of Eng'g Monograph

Bureau of Reclamation

$\frac{y}{b} = 0.1 \frac{x}{3} = 0$

$M_u = (0.04 \times 0.35 + 4.33 \times 13.75^2 + 0.035 \times 4.35 \times 13.75$

$M_u = 41.3 - 4.1 = 37.2 \text{ k-ft}$

$M_n = \frac{37.2}{0.7} = 53.1 \text{ k-ft}$

$\rho = 0.01 = \frac{A_s}{b \times d} = \frac{A_s}{12 \times 13}$

$K_u = \sqrt{\frac{53.1 \times 12}{0.425 \times 12 \times 13^2}} = 0.0919$

$A_s = \frac{0.85 \times 4 \times 0.0919 \times 12 \times 13}{80} = 0.81 \text{ in}^2$ Provide #8 @ 12.0"
 $A_s = 0.74 \text{ in}^2$

shrinkage & temp. ef. - $A_s = 0.0014 \times 12 \times 13 = 0.22 \text{ in}^2$



US Army Corps
of Engineers
Chicago District

PROJECT TITLE: Indiana Harbor

COMPUTED BY: SL
DATE: 7/3/09

SHEET: 1

STRUCTURE TITLE: Design of pile

CHECKED BY: EGS
DATE: 8/24/09

CONTRACT NO:

Ref.: EM 1110-2-2906

Pile width, $B = 15" = 1.25$

Material - Silty sand - medium dense $D_c = 15B$

Assume: $\gamma = 120$ pcf

$$N = 15$$

$$\text{friction} = 500 \text{ psf}$$

$$D_c = 15B = 15 \times 1.25 = 18.75'$$

$$f_s = K \sigma'_v \tan \delta$$

$$\text{For } D < D_c \quad \sigma'_v = \gamma D$$

From table 4-3, page 4-12 of the above reference.

$$\delta = 0.67\phi \text{ to } 0.83\phi, \text{ used } \delta = 0.75\phi = 22.5^\circ$$

$$\sigma'_v = \frac{120 \times 22.5 \times 1.25}{1,000} = 3.38 \text{ ksf}$$

$$A_c = 15 \times 15 = 225 \text{ in}^2$$

Bearing pressure capacity factor, N_q

From Fig. 4-4, page 4-14.

$$\text{Assume } \phi = 30^\circ; N_q = 25$$


Tip bearing capacity, $q = \sigma'_v N_q$

$$q = 3.38 \times 25 = 84.5 \text{ ksf}$$

Tension Capacity of piles in Sand

From Table 4-4, page 4-12. K_t for silty sand

$$K_t = 0.6$$





US Army Corps
of Engineers
Chicago District

PROJECT TITLE: INDIANA BRIDGE

COMPUTED BY:

SIL

DATE:

7/13/94

SHEET:

2

STRUCTURE TITLE:
H-PILE DESIGN

CHECKED BY:

BCS

DATE:

8/24/94

CONTRACT NO:

$$K_c = 0.6$$

$$\sigma'_v = 3.38 \text{ ksf}$$

$$\delta = 22.5^\circ$$

$$f_s = 0.6 \times 3.38 \tan 22.5^\circ = 0.84 \text{ ksf}$$

$$A_s = 225 \text{ in}^2$$

Shaft resistance of the pile due to skin friction = Q_s

$$Q_s = f_s A_s = 0.84 \times \frac{225}{144} = 1.3 \text{ k}$$

Unit tip bearing capacity, $q = \sigma'_v N_q$

$$\sigma'_v = 3.38 \text{ ksf}, N_q = 25$$

$$q = 3.38 \times 25 = 84.5 \text{ ksf}$$

Tip resistance of the pile due to end bearing = Q_t

$$Q_t = A_t q$$

A_t = effective (gross) area of the tip of the pile

in contact with the soil
Assumed $A_t = 34.4 \text{ in}^2$ for HP 14 x 117

$$Q_t = \frac{34.4}{144} \times 84.5 = 20.2 \text{ k}$$

ultimate pile capacity = Q_{ult}

$$Q_{ult} = Q_s + Q_t = 1.3 + 20.2 = 21.5 \text{ k}$$



US Army Corps
of Engineers
Chicago District

PROJECT TITLE: INDIANA BRIDGE

COMPUTED BY: SL

DATE: 7.2.94

SHEET: 3

STRUCTURE TITLE: DESIGN OF PILE

CHECKED BY: EJK

DATE: 9.2.94

CONTRACT NO:

Material - silty clay

$$q_u = .0 - 1.5 \text{ tsf}$$

$$\text{friction} = 400 \text{ tsf}$$

$$c = 0.7 \text{ tsf}$$

$$\text{Assumed } \gamma = 125 \text{ pcf } \phi = 0^\circ$$

From Fig 4-5a: For $q_u = 0.7 \text{ tsf}$ - Assumed undrained shear strength

$$\alpha = \text{adhes } \text{Factor} = 0.6$$

$$E_k = \frac{q_u}{\alpha} = \frac{0.7}{0.6}$$

$$\frac{q_u}{\alpha} = 1.17$$

$$Q_a = \alpha q_u = 0.6 \times 0.7 = 0.42 \text{ tsf}$$

$$A_c = 225 \text{ in}^2 \text{ (From page 1)}$$

$$Q_a = \frac{q_u}{\alpha} A_c = 1.17 \times 225 = 263 \text{ tons} = 1.5 \text{ K}$$

By Semple & Rigden

$$\text{Assumed } L = 582 - 506 = 76$$

$$\frac{L}{b} = \frac{76}{15} \times 12 = 6$$

From Fig: 4-5b $\alpha_2 = 0.7$

$$q = 9c = 9 \times 0.7 = 6.3, A_c = 34.4 \text{ in}^2 \text{ (From p 2)}$$

$$Q_t = A_c q = \frac{34.4 \times 6.3}{144} = 1.5 \text{ T} = 3.4 \text{ K}$$



US Army Corps
of Engineers
Chicago District

PROJECT TITLE:

DESIGN OF CRANE

COMPUTED BY:

DATE:

SHEET:

4

STRUCTURE TITLE:

DESIGN OF CRANE

CHECKED BY:

EGG

DATE:

9/26/42

CONTRACT NO.:

8347 125 1000

Axial Load

From p 1 of crane platform computation,

$$A36 \quad P = +LL = 232 \text{ k}$$

$$HP_{14 \times 117} \quad b \sim 15", \quad A = 34.4 \text{ in}^2, \quad d = 14.21", \quad S = 172 \text{ in}^3, \quad b_f = 14.885 \sim 15"$$

$$M_{ine} = 0.10t = 0.10 \times 15 = 1.5"$$

$$M = 232 \times \frac{1.5}{12} = 29.0 \text{ k-ft} < 198 \text{ k-ft} = (M_{Beam}, \text{ see p 4 of Crane } F_a = \text{Form 2 in Part 101})$$

use 198 k-ft

$$F_a = \frac{20715}{34.4} = 602 \text{ ksi}$$

$$F_a = 18 \text{ ksi}$$

$$F_b = 18 \text{ ksi (For A36 non compact section)}$$

$$f_b = \frac{198 \times 12}{172} = 13.81 \text{ ksi}$$

$$\frac{F_a + f_b}{F_a} + \frac{f_b}{F_b} = \frac{602}{18} + \frac{13.81}{18} = 0.334 + 0.767 = 1.101 \sim 1.00 \text{ O.K.}$$

use HP14 x 117

ATTACHMENT E – 2

Backup for Estimate of the Dredged Sediment Consolidation



US Army Corps
of Engineers
Chicago District

PROJECT TITLE:

INDIANA HARBOR CDF

COMPUTED BY:

DW

DATE:

26 SEP 1997

SHEET:

1

18

STRUCTURE TITLE:

CONFINED DISPOSAL FACILITY

CHECKED BY:

DATE:

CONTRACT NO:

PURPOSE ESTIMATE THE CONSOLIDATION OF DREDGED SEDIMENT IN THE INDIANA HARBOR CDF UP TO THE FINAL STAGE OF FILL OPERATIONS.

REFERENCES:

1. LAMBE, T.W., 1951, "SOIL TESTING FOR ENGINEERS" CHAPT. 9 CONSOLIDATION TESTS, PP 82-87, NEW YORK, N.Y., WILEY AND SONS.
2. WES, DEC 1997, "LETTER REPORT AND SOIL TEST DATA, INDIANA HARBOR ECI SITE"

ASSUMPTIONS -

FILLING OF DREDGE SEDIMENT TO LEAST OF FINAL STAGE OF EMBANKMENT.

1. CONSOLIDATION IS DUE TO SELF-WEIGHT ONLY
2. MATERIAL PROPERTIES IN REF. 2 ABOVE ARE TYPICAL OF INDIANA HARBOR SEDIMENTS

ANALYSIS - TWO CASES WERE STUDIED

CASE A - THREE STAGE DEVELOPMENT

STAGE 1 = 15 FT STAGE 2 = 10 FT STAGE 3 = 10 FT

CASE B - TWO STAGE DEVELOPMENT

STAGE 1 = 15 FT STAGE 2 = 8 FT



US Army Corps
of Engineers
Chicago District

PROJECT TITLE:

INDIANA HARBOR CDF

COMPUTED BY:

OW

DATE:

26 Sep 1984

SHEET:

2

18

STRUCTURE TITLE:


CONFINED DISPOSAL FACILITY

CHECKED BY:

DATE:

CONTRACT NO:

ESTIMATE AVERAGE CONSOLIDATION IN CDF BY COMPLETION OF FILL OPERATIONS -



RATIO OF CONSOLIDATION TO TOTAL DEPTH = $\frac{7.4}{35} = 0.21$



US Army Corps
of Engineers
Chicago District

PROJECT TITLE:

INDIANA CDF

COMPUTED BY:

OW

DATE:

26 SEP 77

SHEET:

3

18


STRUCTURE TITLE:

CONFINED DISPOSAL FACILITY

CHECKED BY:

DATE:

CONTRACT NO:





PROJECT TITLE:

INDIANA HARBOR CDF

COMPUTED BY:

OW

DATE:

26 Sept 77

SHEET:

4

18

US Army Corps of Engineers
Chicago District


STRUCTURE TITLE:

CONFINED DISPOSAL FACILITY

CHECKED BY:

DATE:

CONTRACT NO:




LAYER NO.	Surcharge Lead FT	Cave		$\Delta V_i = \Delta V_f$	V_{vi}	V_{vf}	V_s	V_T	W_s	$V_{WV} = V_{WU}$	W_f	γ_T	ΔV % Consolidation
		Initial	Final										
①	0	3.19	3.19	0	0.76	0.76	0.24	1.00	38.94	47.4	86.34	86.34	0%
1	3.19	3.19	2.9	(0.2) 0.07	0.76	0.69	0.24	0.93	38.94	43.06	82.0	88.17	7%
2	2.90	2.90	2.48	(0.4) 0.42	0.69	0.68	0.24	0.92	38.94	42.45	81.37	88.45	8%
3													
4	2.48	2.48	2.25	(0.2) 0.23	0.68	0.62	0.24	0.86	38.94	38.68	77.63	90.27	14%
5													
6													
7													
8	2.25	2.25	2.1	(0.15) 0.15	0.62	0.584	0.24	0.824	38.94	36.44	75.38	91.48	18%
9													
10													
11													
12													
13													
14													
15													
16	2.1	2.1	1.9	(0.2) 0.2	0.584	0.534	0.24	0.774	38.94	33.32	72.26	93.4	23%
17													
18													
19													
20													
21													
22													
23													
24													
25													
26													
27													
28													
29													
30													
31	1.9	1.9	1.7	(0.2) 0.2	0.534	0.484	0.24	0.724	38.94	30.20	69.14	95.5	27%
32													
64	1.7	1.7	1.5	(0.2) 0.2	0.484	0.434	0.24	0.674	38.94	27.08	66.02	97.95	33%

INDIANA HARBOR CDF
 CONFINED DISPOSAL FACILITY

5/18

LOAD INCREMENT	EQUIVALENT SEDIMENT HEIGHT	C _c
0 - .02 tsf	0 - 2 FT	1.86
.02 - .04 tsf	2 - 4 FT	0.89
.04 - 1.28 tsf	4 - 128 FT	0.76

COMPLETE UNIT WEIGHT OF DREDGE MATERIAL



$$S = \frac{V_w}{V_s} = 1.0$$

$$e = \frac{V_v}{V_s} = 3.19$$

$$V_v = e V_s = 3.19 V_s$$

$$V_T = V_s + V_v = (1 + 3.19) V_s = 4.19 V_s$$

$$V_s = \frac{1}{4.19} = 0.24 \text{ ft}^3$$

$$V_w = V_v = \frac{3.19}{4.19} = 0.76 \text{ ft}^3$$

$$W_w = S V_w = 62.4 \frac{\text{lb}}{\text{ft}^3} (0.76) = 47.4 \text{ lb}$$

$$W_s = \gamma_s V_s = 2.6 (62.4 \frac{\text{lb}}{\text{ft}^3}) (0.24) = 38.9 \text{ lb}$$


$$W_T = W_w + W_s = 47.4 + 38.94 = 86.34 \text{ lb}$$

INDIANA HARBOR CDF

CONFINED DISPOSAL FACILITY

6/18

STANDARD FACTOR - COMPACTION TEST - DETERMINE VOID RATIO



Maximum Dry Density = 76.39 lb/ft^3

Optimum Water Content = 20.4 %

$W_w = 15.58 \text{ lb}$

$w = \frac{W_w}{W_s} = \frac{15.58 \text{ lb}}{76.39 \text{ lb}} = 20.4 \%$

Total Weight = $W_s = 76.39 (1 + 0.204) = 76.39 (1.204) = 91.97 \text{ lbs}$

$G_s \times V_s$

$\rho_s = 2.60$

$\frac{W_s}{G_s} = \frac{1}{G_s}$

$\rho_s = \frac{76.39}{2.60 (62.9)} = 0.471$

$e = \frac{V_w}{V_v} = \frac{0.25}{0.529} = 0.47$

$\frac{V_w}{V_s} = \frac{0.529}{0.471} = 1.12$

Energy Cooperative, Inc.

INDIANA HARBOR LDF
 CONFINED DISPOSAL FACILITY

7/18

DETERMINE LOADING OF LINAL

DRAINAGE LAYER

INNER (CLAY)


3 FT COMPACTED CLAY

TOP OF FREDGE MATERIAL

ASSUME DENSITY OF BRICK, CLEAN FILL, DRAINAGE LAYER = 5 PCF
 INNER (CLAY) = 115 PCF

$$\sigma = \frac{5}{1.3} \times 0.3 = 690 \text{ psf (0.345 tsf)}$$

DETERMINE LOADING OF SEDIMENT PER FOOT




$$\therefore \sigma = \sigma_s = 83.41 \text{ tsf} - \gamma_w (1) = 83.41 \text{ tsf} - 62 = 21.01 \text{ psf} = 0.01 \text{ tsf}$$

EQUIVALENT SEDIMENT LOADING

LOADING tsf	SEDIMENT DEPTH ft
.01	1
.02	2
.04	4
.08	8
.16	16
.32	32
.64	64
.28	28

8/18



		BEFORE TEST	AFTER TEST
OVERBURDEN PRESSURE, TSF			
PRECONSOL. PRESSURE, TSF			
COMPRESSION INDEX			
TYPE SPECIMEN	UNDISTURBED	VOID RATIO	
DIA. IN 2.50	HT. IN 1.500	BACK PRESSURE, TSF	
CLASSIFICATION		SANDY SILT (MH), DARK GRAY	
LL 76	PL 38	PI 38	PROJECT INDIANA HARBOR ECI SITE
GS 2.60	D ₁₀		
REMARKS:		BORING NO. OM	SAMPLE NO. 1
		DEPTH/ELEV	TECH. JL
		LABORATORY USAE WES - STF/GL	DATE 06 DEC 96
CONSOLIDATION TEST REPORT			



COMP BY DW DATE 3 Apr 1977

SHEET 9 OF 18

US Army Corps of Engineers Chicago District

CHKD. BY _____ DATE _____

SUBJECT INDIANA HARBOR CDF STRUCTURE DREDGE SEDIMENT CONSOLIDATION CHARACTERISTICS

APPLIED Pressure TSF	Final Dial IN.	Dial Change IN.	Zd from Dial Change	H ?	Void HEIGHT Zd-Z10	Void Ratio C _v = $\frac{Zd-Z10}{Zd}$	Av C	1+e	t ₅₀
0	.1000	.0209	1.5000	.3790	1.1955	3.2313	3.1134	4.1934	4200
0.01	.1209	.1961	1.4796	.3679	1.1251	3.1738	2.8972	3.8972	3060
0.02	.3165	.1024	1.1835	.3409	0.9290	2.6706	2.9762	3.4762	3200
0.04	.4189	.0579	1.1811	.2953	0.8266	2.3317	2.2508	3.1508	2160
0.08	.4763	.0620	1.1187	.2809	0.7692	2.1698	2.0815	3.0815	1680
0.16	.5289	.0675	1.0611	.2453	0.7066	1.9932	1.898	2.858	1080
0.32	.6064	.0683	0.9936	.2484	0.6371	1.8028	1.7065	2.7065	900
0.64	.6747	.0715	0.9252	.2313	0.5708	1.6102	1.5091	2.5091	660
1.28	.7462		0.8518	.2135	0.4993	1.408			

Solids Height = $Z_{10} = \frac{w_s}{G_s \gamma_w A} = \frac{19.189}{2.6(1)(31.67)} = 0.900 \text{ cm} = 0.3546 \text{ in}$



COMP BY DW DATE 3 Apr 1997


SHEET 10 OF 18

US Army Corps of Engineers
Chicago District

CHKD BY _____ DATE _____

PROJECT INDIANA HARBOR CDF STRUCTURE DREDGE SEDIMENT CONSOLIDATION CHARACTERISTICS

Load psi	Load Kil/cm ²	Avg inches	2H cm	H cm	H' cm	t ₅₀ sec	C _v 0.197H ² / t ₅₀	C _c	$\frac{a_v \cdot C_c}{1 + e}$	$\frac{C_u \cdot \gamma_w}{1 + e} \text{ cm/sec}$
0	0	0.0488	1.500	1.8921	3.5800	1200	1.6793 x 10 ⁻⁴	1.86	16.5797	6.639 x 10 ⁻⁴
0.01	.00126	.01464	1.476	1.7546	3.0786	3000	1.9820 x 10 ⁻⁴	1.86	55.2669	2.8107 x 10 ⁻³
0.02	.00253	.02930	1.2835	1.5650	2.4492	3960	1.2184 x 10 ⁻⁴	1.86	20.4338	7.155 x 10 ⁻⁴
0.04	.00506	.0546	1.1811	1.4636	2.1411	2160	1.9537 x 10 ⁻⁴	0.89	6.1241	3.681 x 10 ⁻⁴
0.08	.01812	.11716	1.1237	1.3874	1.9249	1680	2.7572 x 10 ⁻⁴	0.76	2.8218	2.067 x 10 ⁻⁴
0.16	.1562	.2344	1.061	1.3047	1.7032	1080	3.1049 x 10 ⁻⁴	0.76	1.4104	1.511 x 10 ⁻⁴
0.32	.3125	.4688	0.9936	1.2185	1.4847	700	3.2498 x 10 ⁻⁴	0.76	0.7052	8.468 x 10 ⁻⁵
0.64	.6250	.9375	0.9253	1.1298	1.2764	660	3.8099 x 10 ⁻⁴	0.76	0.3526	5.354 x 10 ⁻⁵
1.28	1.2499		0.8598	2.1687						



PROJECT INDIANA HARBOR ECI SITE

BORING DM


SAMPLE NO. 1

DEPTH/ELEV

DATE 06 DEC 96

CONSOLIDATION TEST TIME CURVES

LABORATORY USAE WES - STF/GL




PROJECT INDIANA HARBOR ECI SITE	
BORING DM	SAMPLE NO. 1
DEPTH/ELEV	DATE 06 DEC 96

CONSOLIDATION TEST TIME CURVES

LABORATORY USAE WES - STF/GL

248




PROJECT INDIANA HARBOR ECI SITE	
BORING DM	SAMPLE NO. 1
DEPTH/ELEV	DATE 06 DEC 96

CONSOLIDATION TEST TIME CURVES

LABORATORY USAE WES - STF/GL


10/9



PROJECT INDIANA HARBOR ECI SITE	
BORING DM	SAMPLE NO. 1
DEPTH/ELEV	DATE 06 DEC 96

CONSOLIDATION TEST TIME CURVES


LABORATORY USAE WES - STF/GL



PROJECT INDIANA HARBOR EC SITE	
BORING DM	SAMPLE NO. 1
DEPTH/ELEV	DATE 06 DEC 96

CONSOLIDATION TEST TIME CURVES


LABORATORY USAE WES - STF/GL



PROJECT INDIANA HARBOR ECI SITE	
BORING DM	SAMPLE NO. 1
DEPTH/ELEV	DATE 06 DEC 96

CONSOLIDATION TEST TIME CURVES
LABORATORY USAE WES - STF/GL

12/18




PROJECT		INDIA'S HARBOR ECI SITE	
BORING		DM	
DEPTH/ELEV		SAMPLE NO. 1	
		DATE 06 DEC 96	

CONSOLIDATION TEST TIME CURVES

LABORATORY USAE WES. - STP/G

SHEET 8

17/10



PROJECT INDIANA HARBOR ECI SITE

BORING DM

SAMPLE NO. 1

DEPTH/ELEV

DATE 06 DEC 96

CONSOLIDATION TEST TIME CURVES

LABORATORY USAE WES STP/GL

Glossary

Cell – One of three major areas that divide the CDF into a north portion, a south-east portion and a south- west portion. Dikes that define these areas are constructed out of off-site material.

Sub-cell – Subdivisions of the three major areas (north cell, east cell and west cell) used for dredge material management. Each sub-cell dike wall is constructed of dried dredged material on the interior of the sub-cell. On the perimeter, the sub-cell utilizes the surrounding perimeter wall(s). Sub-cell is graded towards a decant structure located on a perimeter wall.

Perimeter Dike – Those dikes running around the perimeter of the CDF and built with 1:1 sides on their interior (facing into the CDF) face, 3:1 sides on their exterior (facing out from the CDF) face and 25' top widths. They are constructed of off-site material.

Interior Dike – The two cross dikes that are constructed from on-site material and are used to define the southwest cell with the western perimeter dike. They are built with two 3:1 sides and 25' top widths.

Sub-cell Dike – Interior dikes that are constructed out of available dried dredged sediment material and have two 3:1 sides and 25' top widths.

Decant Structure – A structure located in a sub-cell designed to assist in dewatering the cell.

References

Barnard, W.D., 1978 (Aug), Prediction and Control of Dredged Material Dispersion Around Dredging and Open-Water Pipeline Disposal Operation, Technical Report DS-78-13, USACE, Waterways Experiment Station, Vicksburg, MS.

EPA, Guide to Technical Resources for the Design of Land Disposal Facilities, EPA/625/6-88/018

Hammer, D.P., and Blackburn, E.D., 1977 (Aug), Design & Construction of Retaining Dikes for Containment of Dredged Material, Technical Report D-77-9, USACE, Savannah District, Savannah, Georgia

Huff, Floyd A., and Angel, James R., Rainfall Frequency Atlas of the Midwest, Illinois State Water Survey Bulletin 71, Champaign, Illinois, 1992

Palermo, M.R., Shields, and F.D., Hayes, D.F. 1981 (Dec), Development of a Management Plan for Craney Island Disposal Area, Technical Report EL-81-11, USACE, Waterways Experiment Station, Vicksburg, Mississippi

USACE, 1987, Confined Disposal of Dredged Material, EM 1110-2-5027
HQUSACE, Washington, D.C.

USACE, 1969, Dredging and Water Quality Problems in the Great Lakes, Volume 1, Buffalo District, Buffalo, N.Y.

PLATES & TABLES

Table E - 1 Dredging Placement Plan

	<u>Dredge Placement Plan</u>	<u>Projected Fill Height (ft)</u>	<u>Differential Volume (1000 CY)</u>	<u>Total Volume (1000 CY)</u>
Year 1	SW-cell dikes constructed			
Year 2	Dredge material placed in SW-cell, dikes constructed for SE-cell & N-cell		128	128
Year 3	Dredge material placed in SE-cell & N cell	3	295	423
Year 4	Dredge material placed in SW-cell		134	
Year 5	Dredge material placed in SE-cell & N cell	6	306	863
Year 6	Dredged material placed in SW-cell		140	
Year 7	Dredge material placed in SE-cell & N cell	9	318	1,321
Year 8	Dredged material placed in SW-cell (Cell filled with TSCA sediment)		146	
Year 9	Dredge material placed in SE-cell & N cell	12	330	1,798
Year 10	Dredged material placed in SW-cell (TSCA capped with existing sediment)		153	
Year 11	Dredge material placed in SE-cell & N cell	15	342	2,292
Year 12				
Year 13	Dredged material placed in SW-cell		159	
Year 14	Dredged material placed in SE-cell		159	
Year 15	Dredged material placed in N-cell	18	196	2,806
Year 16				
Year 17	Dredged material placed in SW-cell		160	
Year 18	Dredged material placed in SE-cell		160	
Year 19	Dredged material placed in N-cell	21	194	3,320
Year 20				
Year 21	Dredged material placed in SW-cell		152	
Year 22	Dredged material placed in SE-cell		152	
Year 23	<u>Dredged material placed in N-cell</u>	24	193	3,817
Year 24				
Year 25	Dredged material placed in SW-cell		154	
Year 26	<u>Dredged material placed in SE-cell</u>		154	
Year 27	Dredged material placed in N-cell	27	195	4,320
Year 28				
Year 29	Dredged material placed in SW-cell		156	
Year 30	Dredged material placed in SE-cell		156	
Year 31	Dredged material placed in N-cell	30	198	4,829
	Key:			
	SW-Cell = Southwest Cell			
	SE-Cell = Southeast Cell			
	N-Cell = North Cell			



Table E - 2 Revised Q-A-4

Estimated Dredge Material Quantities by Channel Reach in Thousands of Cubic Yards (note 3)

	Federal Channel													Berthing Areas						PCB Hot Spot Reach L06 PCB Hot Spot	Berthing Areas			PCB Hot Spot Reach U13 Calumet River Branch PCB	Yearly Totals (1,000 CY)			
	Reach 1	Reach 2	Reach 3	Reach 4	Reach 5	Reach 6	Reach 7	Reach 8	Reach 9	Reach 10	Reach 11	Reach 12	Reach 13	Reach R03	Reach R04	Reach R05	Reach L05	Reach R06	Reach R07		Reach R08	Reach L11						
	Outer Harbor Approach Channel	Anchorage & Maneuver Channel	Canal Entrance Channel	Inner Harbor Channel			Lake George Branch			Calumet River Branch Lower Reach	Inland Steel Hopper & Stone Docks	Inland Steel Dock No. 4 & Adjacent Dockface	Inland Steel Dock No. 2	LTV Steel Ore Dock	Inland Steel Consent Decree Dockface	Inland Steel Dock No. 3	Inland Steel Consent Decree Dockface	Amoco Dock										
1999	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
2000	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
2001	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
2002	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
2003	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
2004	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	126.5	0	0	0	0	0	0	0	0	0	0	0	127
2005	0	0	0	99.9	0	0	0	0	0	0	0	0	0	0	189.4	0	2.8	0	0	0	0	0	0	0	0	0	0	292
2006	0	35.3	0	71.5	0	0	0	0	0	0	0	0	0	0	18.7	0	4.3	0	0	0	0	0	0	0	0	0	0	130
2007	0	106	0	137.1	0	0	0	0	0	0	0	0	0	5.5	36	4.8	8.2	0	0	0	0	0	0	0	0	0	0	298
2008	0	48.3	10.5	45.1	0	0	0	0	0	0	0	0	0	0	12.9	11.7	1.7	2.7	0	0	0	0	0	0	0	0	0	133
2009	20.5	78.6	43.2	97	0	0	0	0	0	0	0	0	0	0	28.4	25.7	3.7	5.9	0	0	0	0	0	0	0	0	0	303
2010	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	9.1	0	0	0	0	0	126.2	135	
2011	0	0	0	0	0	0	0	33.3	34.4	0	0	28	102	0	0	0	0	0	4	0	0	105.7	2.2	0	0	0	310	
2012	0	0	0	0	0	0	0	48.8	0	0	0	36.4	0	0	0	0	0	0	0	5.3	0	0	0	0	48	0	139	
2013	0	12.3	0	0	0	5.3	45.7	69.2	9.5	42.7	13.8	68.9	0	0	0	0	0	3.2	0	0	8	33.5	3	0	0	0	315	
Sum	20.5	280.5	53.7	450.6	0	5.3	127.8	103.6	9.5	42.7	78.2	170.9	46.8	408	10.2	23.9	7.2	14.4	8	139.2	5.2	174.2	0	0	0	0	2,180	
2014	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
2015	27.1	38.2	14.4	33.3	8.4	0	0	0	0	0	0	0	0	9.5	8.6	1.2	2	0	0	0	0	0	0	0	0	0	0	143
2016	26.3	35.3	16.6	31.3	11.7	0	0	0	0	0	0	0	0	9.2	8.3	1.2	1.9	0	0	0	0	0	0	0	0	0	0	142
2017	33.7	41.1	23.1	40.2	15	0	0	0	0	0	0	0	0	11.8	10.6	1.5	2.4	0	0	0	0	0	0	0	0	0	0	179
2018	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
2019	25.5	36.1	20.9	30.4	11.3	0	0	0	0	0	0	0	0	8.9	8.6	1.2	1.8	0	0	0	0	0	0	0	0	0	0	145
2020	26.3	34.6	20.5	31.3	11.7	0	0	0	0	0	0	0	0	9.2	8.3	1.2	1.9	0	0	0	0	0	0	0	0	0	0	145
2021	33.7	41.1	24.4	41.1	15	0	0	0	0	0	0	0	0	11.8	10.6	1.5	2.4	0	0	0	0	0	0	0	0	0	0	182
2022	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
2023	25.5	36.1	21.4	31.3	11.3	0	0	0	0	0	0	0	0	8.9	8	1.2	1.8	0	0	0	0	0	0	0	0	0	0	146
2024	26.3	35.3	20.9	31.3	11.7	0	0	0	0	0	0	0	0	9.2	8.3	1.2	1.9	0	0	0	0	0	0	0	0	0	0	146
2025	23	27.4	16.1	22.5	8	0	0	17.5	54.2	0	0	0	0	6.3	5.7	0.8	1.3	0	3.9	0	0	0	0	15.9	0	0	203	
2026	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
2027	31.2	32.5	19.2	31.3	11.7	0	0	1	0	0	0	0	0	9.2	8.3	1.2	1.9	0	0	0	0	0	0	0	0	0	0	148
2028	18.9	22.4	13.1	15.7	5.9	0	0	45.6	0	0	0	0	15	4.6	4.1	0.6	0.9	2.4	0	6.3	25.3	2.3	0	0	0	0	0	183
2029	17.2	18.8	10.9	15.7	5.9	0	0	0	0	17.5	46	22.6	0	4.6	4.1	0.6	0.9	0	0	0	0	0	0	0	0	0	0	165
2030	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
2031	29.6	29.6	17.4	31.3	11.7	0	7.6	0	0	0	0	0	0	9.2	8.3	1.2	1.9	0	0	0	0	0	0	0	0	0	0	148
2032	18.9	20.9	12.6	15.7	5.9	0	0	0	0	0	0	0	26.7	4.6	4.1	0.6	0.9	0	0	0	0	0	0	0	0	0	0	111
2033	17.2	18.8	10.9	15.7	5.9	27.5	7.2	33.7	39.3	0	0	0	0	4.6	4.1	0.6	0.9	0	0	0	0	0	0	0	0	0	0	186
2034	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
2035	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
2036	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
2037	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
2038	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
2039	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
2040	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
2041	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
2042	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
2043	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
2044	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
2045	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
2046	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
2047	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
2048	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
2049	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
Sum	380.4	468.2	262.4	418.1	151.1	27.5	14.8	97.8	93.5	17.5	46	22.6	41.7	121.6	110	15.8	24.8	2.4	3.9	6.3	25.3	2.3	15.9	0	0	0	2,370	
Reach Totals	400.9	748.7	316.1	868.7	151.1	27.5	20.1	225.6	197.1	27.0	88.7	100.8	212.6	168.4	518.0	26.0	48.7	9.6	18.3	14.3	164.5	7.5	190.1	0	0	0	4,550	

note 1 note 2

- Notes: 1 - Includes both berthing areas and Consent Decree dockfaces.
- 2 - Includes both Berthing areas and Consent Decree dredging.
- 3 - Source: Appendix Q Addendum, Sedimentation Investigation and Dredging Plans




DETAIL C

SCALE IN FEET


SECTION C-C

SCALE IN FEET


INDIANA HARBOR AND CANAL EAST CHICAGO, INDIANA DESIGN DOCUMENTATION REPORT		
FOUNDATION PLAN		
Scale AS SHOWN	Date DECEMBER 1999	Drawing PLATE_E4.DGN



ACCESS RAMP
PLAN VIEW
SCALE IN FEET



SOUTH SIDE
DIKE & DITCH SECTION
AT ACCESS RAMP





SOUTH SIDE
DIKE & DITCH SECTION
AT TOP OF ACCESS RAMP

VERTICAL SCALE IN FEET
HORIZONTAL SCALE IN FEET


INDIANA HARBOR AND CANAL
EAST CHICAGO, INDIANA
DESIGN DOCUMENTATION REPORT
TYPICAL DIKE & DITCH
CROSS SECTIONS
THRU ACCESS RAMP

Scale AS SHOWN	Date DECEMBER 1999	Drawing PLATE.E5.00N
-------------------	-----------------------	-------------------------




INDIANA HARBOR AND CANAL
EAST CHICAGO, INDIANA
DESIGN DOCUMENTATION REPORT
TYPICAL CDF
CROSS SECTION

Scale AS SHOWN Date DECEMBER 1999 Drawing PLATE.E6.DGN




NOTE:
FOR CULVERT SIZES SEE SHEET E-1.



INDIANA HARBOR AND CANAL
EAST CHICAGO, INDIANA
DESIGN DOCUMENTATION REPORT

**PLAN VIEW
INITIAL GRADE**


Scale AS SHOWN	Date DECEMBER 1999	Drawing PLATE.E7.DGN
-------------------	-----------------------	-------------------------



EQUALIZATION
BASIN

DITCH
CROSSING


B&O C. T. R.R.



INDIANA HARBOR AND CANAL
EAST CHICAGO, INDIANA
DESIGN DOCUMENTATION REPORT

PLAN VIEW
20' SPUR DIKE

Scale AS SHOWN	Date DECEMBER 1999	Drawing PLATE.E8.DGN
-------------------	-----------------------	-------------------------




NOTE:
FOR CULVERT SIZES SEE SHEET E-1.





INDIANA HARBOR AND CANAL
EAST CHICAGO, INDIANA
DESIGN DOCUMENTATION REPORT

PLAN VIEW OF
SUB-CELL LAYOUT

Scale AS SHOWN	Date DECEMBER 1999	Drawing PLATE_E9.DGN
-------------------	-----------------------	-------------------------




DETAILS OF DECANT STRUCTURE



UNDER DRAINAGE PIPE
CROSS-SECTION
NOT TO SCALE

NOTE:

PIPE & FILTER MATERIAL
RUN THE LENGTH OF THE CELL




SCALE IN FEET



INDIANA HARBOR AND CANAL
EAST CHICAGO, INDIANA
DESIGN DOCUMENTATION REPORT

DECANT STRUCTURE
DETAIL & MISC. DETAILS


Scale	Date	Drawing
AS SHOWN	DECEMBER 1999	PLATE_E10.DGN



DECANT CROSS-SECTION



SECTION A-A
SCALE IN FEET




PLAN VIEW OF COLLECTION SUMP



INDIANA HARBOR AND CANAL
 EAST CHICAGO, INDIANA
 DESIGN DOCUMENTATION REPORT
 CROSS-SECTION
 DECANT STRUCTURE
 W/PIPING TIE-IN

Scale AS SHOWN	Date DECEMBER 1999	Drawing PLATE E-11.DGN
----------------	--------------------	------------------------




NOTE:
FOR CULVERT SIZES SEE SHEET E-11.






INDIANA HARBOR AND CANAL
EAST CHICAGO, INDIANA
DESIGN DOCUMENTATION REPORT
PLAN VIEW
TRENCH LAYOUT

SCALE AS SHOWN DATE DECEMBER 1998 DRAWING PLATE E-12.100N



1. THE SURVEY DATA WAS OBTAINED FROM THE SURVEY DATA SHEET AND THE SURVEY DATA SHEET IS THE SOURCE OF THE SURVEY DATA.
2. ALL DIMENSIONS ARE IN FEET AND ARE MEASURED TO THE CENTER OF THE STRUCTURE UNLESS OTHERWISE NOTED.
3. THE SURVEY DATA WAS OBTAINED FROM THE SURVEY DATA SHEET AND THE SURVEY DATA SHEET IS THE SOURCE OF THE SURVEY DATA.
4. THE SURVEY DATA WAS OBTAINED FROM THE SURVEY DATA SHEET AND THE SURVEY DATA SHEET IS THE SOURCE OF THE SURVEY DATA.
5. THE SURVEY DATA WAS OBTAINED FROM THE SURVEY DATA SHEET AND THE SURVEY DATA SHEET IS THE SOURCE OF THE SURVEY DATA.
6. THE SURVEY DATA WAS OBTAINED FROM THE SURVEY DATA SHEET AND THE SURVEY DATA SHEET IS THE SOURCE OF THE SURVEY DATA.
7. THE SURVEY DATA WAS OBTAINED FROM THE SURVEY DATA SHEET AND THE SURVEY DATA SHEET IS THE SOURCE OF THE SURVEY DATA.
8. THE SURVEY DATA WAS OBTAINED FROM THE SURVEY DATA SHEET AND THE SURVEY DATA SHEET IS THE SOURCE OF THE SURVEY DATA.






- NOTES
1. THE PLAN OF THIS CANAL IS SHOWN AS THE CENTER LINE OF THE CANAL WITH THE BORDERS OF THE CANAL ON EITHER SIDE.
 2. ALL STRUCTURES ARE SHOWN AS THEY EXISTED AT THE TIME THIS SURVEY WAS MADE AND NOT AS THEY ARE NOW.
 3. POINTS SHOWN FOR THE CANAL ARE IN FEET.
 4. THE CANAL IS 100 FEET WIDE AT THE TOP AND 50 FEET WIDE AT THE BOTTOM.
 5. THE CANAL IS 10 FEET DEEP AT THE TOP AND 5 FEET DEEP AT THE BOTTOM.





Author	Designer	Plotter
Checked by	U.S. ARMY ENGINEER DISTRICT CORPS OF ENGINEERS CHICAGO, ILLINOIS	
Drawn by	INDIANA HARBOR EAST CHICAGO, INDIANA	
Checked by	CONDITION SURVEY	
Reviewed by	DECEMBER 1934	
Approved by	DATE: 10 JANUARY 1935	Checked by:
Material by	PLANTING	Checked by:



NOTES:

1. THE CANAL SYSTEM SHOWN IS REFERENCED TO THE HIGHEST ADJACENT CONTIGUOUS SYSTEM FROM THE HIGHEST ADJACENT POINT WITHIN THE PROJECT AREA.
2. ALL DIMENSIONS ARE IN FEET AND ARE REFERENCED TO THE CENTERLINE OF THE CANAL UNLESS OTHERWISE NOTED. ALL DIMENSIONS ARE TO THE CENTERLINE OF THE CANAL UNLESS OTHERWISE NOTED.
3. PROJECT DEPTH FOR THIS AREA IS 22 FEET.
4. BANK SLOPES INCLUDING SHOULDER AND SHOULDER FEATURES ARE AS PROVIDED BY U.S. ARMY CORPS OF ENGINEERS.
5. THE SURVEY DESIGN WAS CONDUCTED BY OCEAN SURVEILLANCE AND SURVEILLANCE IN ASSOCIATION WITH SURVEILLANCE AND SURVEILLANCE, INC. AUTOMATED HYDROGRAPHIC SURVEY SYSTEM.
6. THE INFORMATION CONTAINED ON THIS MAP REPRESENTS THE RESULTS OF A SURVEY AND IS NOT TO BE USED FOR ANY PURPOSE OTHER THAN THAT FOR WHICH IT WAS OBTAINED BY THAT TITLE.



Author	Drawings	Date	Revised
GERMAN SURVEYS, INC. 144 W. 10th Street, Chicago, IL 60604	U. S. ARMY ENGINEER DISTRICT CORPS OF ENGINEERS CHICAGO, ILLINOIS		
Designed by:	INDIANA HARBOR EAST CHICAGO, INDIANA CONDITION SURVEY DECEMBER 1994		
Drawn by:		Scale: 1"=50'	Sheet: 1 of 8
Checked by:		Date: 22 January 1995	Contract #: DCAW33-94-1-0001
Reviewed by:		Drawn by: [Signature]	Checked by: [Signature]
Approved by:		Project: [Signature]	Drawn by: [Signature]

