

Little Calumet River Flood Reduction Management - Remaining Work by Fiscal Year

- Design (other non construction activities)
- Contracting (advertising & awarding contract)
- Construction
- Construction Contract Close out
- Investigative work and reports



Task	2015												2016												2017											
	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
In Project Wetland Mitigation (to turn over to LS)	LCRBDC IS WORKING WITH A CONSULTANT TO PREPARE AN INDEPENDENT DESIGN TO BE EXECUTED BY LCRBDC																																			
Southmoor	SPONSOR DOES NOT INTEND TO PROCEED WITH THIS WORK - ACTUAL DATES, IF THE WORK IS COMPLETED, IS NOT KNOWN AT THIS TIME																																			
Levee Tiebacks, Hammond Munster Gary near Ironwood	SPONSOR COMPLETED THE HAMMOND TIEBACK WORK INDEPENDENT OF THE CORPS																																			
Access Ramps/27th and Chase	LCRBDC to complete the Access Ramps per Executive Director Dan Repay																																			
Channel Clearing	LCRBDC to complete per Executive Director Dan Repay																																			
Pipe Inspection Contract InDOT Area (East)	ONCE THE COST SHARE IS RECTIFIED, THE SPONSOR CAN REQUEST THIS SERVICES BY USACE. SCHEDULE CAN BE DETERMINED UPON THE REQUEST OF THE LS																																			
Levee Certification Engineering Documentation Report Levee System Evaluation Report (Certification)	ONCE THE COST SHARE IS RECTIFIED, THE SPONSOR CAN REQUEST THESE SERVICES BY USACE. SCHEDULE CAN BE DETERMINED UPON THE REQUEST OF THE LS																																			
Remaining work Hobart Wetland Mitigation Contract (through 2019)	LCRBDC IS WORKING WITH A CONSULTANT TO PREPARE AN INDEPENDENT DESIGN TO BE EXECUTED BY LCRBDC																																			
Recreation Contract	LCRBDC to complete the Access Ramps per Executive Director Dan Repay																																			
Levee Type II IEPR	ONCE THE COST SHARE IS RECTIFIED, THIS ACTIVITY CAN BE COMPLETED BY USACE. SCHEDULE CAN BE DETERMINED AT THAT TIME.																																			
Real Estate (Crediting)																																				

*Initiation of this activity may shift based on receipt of local sponsor funds

Reflects project shut down effective February 2013, and extends project completion into 2020.